

Document No:	UECC-2199-MSF-CIV-019-R0
Revision No:	0
Effective Date:	18/01/2023

بروفيس
PROVIS

دائرة التعليم والمعرفة
DEPARTMENT OF EDUCATION
AND KNOWLEDGE



Material Submittal Form طلب اعتماد مواد

Date: 18/01/2024 Ref No: UECC-2199-MSF-CIV-019-R0 Previous Submission Date: Previous Commented Date:		 تاريخ: 18-01-2024 Tel: 102 6337975 Fax: 102 6337974 P.O. Box: 109122 RENOVATION OF AL IHSAN KG Received By: Cont. Co. Date: 18-01-2024 Main Office Arch. MEP Str/Civil QA/QC			
Contract /	Project / Work Order No. /: 2199				
Building I: Al Ehsan School	Finance Code :				
and Region Location /: Abu Dhabi, Al Mushrif	Contractor/: United Engineering & Contracting Co.				
Consultant /: Urbanism Planning Architecture					
Project Manager Name & Contract No.:					
Material Details / تفاصيل المواد 1.					
Item Description	Brand & Origin	Supplier	Manufacturer Name	Contact Number	Material Warranty
Acoustic Plaster on Walls Special Requirements - Optional Item 2	SILKPLASTER	Vivant Space trading LLC	SILKPLASTER .EU	042146 880	
		Yes / No			
Previously Approved in Provis Projects					
Contractor / المقاول: United Engineering & Contracting Co			Attachments / المرفقات 2		
Name / الاسم: Mahmoud Shennawy.			Sample ☐ Data Sheet ☒ Drawings ☐ Warranty ☒		
Signature & Stamp / التوقيع :					
Discipline Engineer- Name Sign	MEP Co-Ordinator Engineer	QAQC	Project Manager / Contractor		
Yahya Abu Ajameyeh		Ammu Mohamed George	Mahmoud Shennawy		

Consultant Remarks:

- > No objection subject to client approval of material and mockup.
- > Strictly follow application process recommended by manufacturer.
- > Adhere to project specifications, exact shade approved (MS-165) & locations as per BOM requirements.
- > Trained professional to do the application process under contractor's supervision.
- > Substrate to be prepared and inspected for mold, water leakage, cracks etc. prior to commencing work.
- > MIR to be submitted upon delivery of material to site, to be inspected & approved by QA/QC Engineer.
- To follow the correct location, preparing the interested walls.
- To be applied after filling wall.

